



Parking opposite the Works Area to be restricted when required. Permission to be sought from Riverview SC to remove parking when required

LEGEND

- Traffic Cone
- Long. Safety Zone
- Lateral Safety Zone
- Works Area
- Sign Location & Orientation
- Taper

SITE SPECIFIC NOTES

Running Lane Width: 3.0m min (one way).

Cork County Council, Byrne Looby, An Garda Síochána shall be consulted to agree the final Traffic Management system so that safety zones and minimum lane widths are provided and maintained at all times.

'Overhead Cables' sign WK 062 will be used where overhead cables are present along the works route.

Exact sign positions to be agreed on site.

- SHOULD BE USED TO INDICATE THE PRESENCE OF A HUMP IN THE ROAD DUE TO THE ROADWORKS OR A TRAFFIC CALMING MEASURE
- MAY BE USED TO INDICATE THAT THERE IS AN UNEVEN SURFACE FOR VEHICLES USUALLY ASSOCIATED WITH THE DIFFERENT LAYERS OF SURFACING
- SHOULD BE USED TO WARN THAT THE DANGER OF VEHICLES SKIDDING IS GREATER THAN NORMAL THE SIGN WILL BE USED WHERE TRAFFIC IS RUNNING ON A TEMPORARY SURFACE OR THE FINAL SURFACING HAS NOT YET BEEN LAID.
- SHOULD BE USED TO INDICATE THAT THERE IS A RISK OF AIRBORNE CHIPS OR STONES - LOOSE CHIPPINGS
- SIGN NECESSARY TO WARN DRIVERS OF SOFT VERGES
- SIGN NECESSARY TO WARN DRIVERS THAT THE ROAD AHEAD HAS NO ROAD MARKINGS

Issued for implementation	
Issued for Approval	28.07.16
Revision/Issue	Date

Wills Bros Ltd
 CIVIL ENGINEERING CONTRACTORS
 BALLYLAHAN BRIDGE Tel: +353 (0)94 9256221
 FOXFORD Email: www.willsbros.com
 CO. MAYO.

DESIGN PARAMETERS			MIN LANE WIDTH	CONE SPACING		SAFETY ZONE			RATE OF TAPER		TEMPORARY SIGNS			TRAFFIC MANAGEMENT SYSTEM		
Road Level	Roadworks Type	Speed Limit (km/h)	Minimum Lane Width (m)	Longitudinal (m)	At Tapers (m)	Set Back (m)	Lateral (m)	Longitudinal (m)	Taper at Hard Shoulder (m)	Taper at Lane (m)	Distance between advanced signs (m)	Number of signs	Sign Visibility (m)	Method	Coned Area Length (m)	Maximum Traffic Flow (veh/h)
2	A	50	3.0m	6	3	-	0.5	25	n/a	45 deg	25	3	50	Stop/Go	95	-

Client Office of Public Works	Scale NTS
Project Bandon Flood Relief Main Works Contract	Date 19.04.18 Drawn KC Checked MC Project No:
Title Traffic Management Layout Fish Pass Access	Drawing No: FRS-TM-068D